Flood Mitigation Update

Revised In-Town Flood Mitigation Plan (adopted August 13, 2018)



Adopted Plan, Priorities & Status

	Adopted Fidity Filorities & Status							
	Acquisitions & Projects	Total Costs ¹	Expended & Committed ²					
1	North Moorhead Project & Category A (26 25)	\$12.7M	\$6.708M					
2	Riverview Circle Levee & 40 Ave S Road Raise & Category A (1)	\$3.5M						
3	Sanitary Lift Station #2	\$2.0M	\$0.003M					
	Category B Acquisitions (41 43)	\$15.8M	\$0.325M					
4	1 st Ave N Levee/Floodwall	\$2.0M	\$0.007M					
	Stormwater Lift Stations	\$4.0M						
	Category C Acquisitions (23)	\$11.5M						
	Total Estimated Cost	\$51.5M	\$7.043M					
	DNR FDR Grant Funds Under Contract		\$6.000M					
	Pending DNR FDR Grant Amendment		\$1.043M					
	Total Funding Available		\$7.043M					

¹Updated & revised

²As of November 2018 grant award including proposed bid award

Property Acquisition Priorities

- Category A: at or below 39.5 feet river stage
 - Provides protection to public infrastructure
 - Exception: if the only at-risk public infrastructure is the sanitary sewer system & can be mitigated with a reverse clean-out & plug
 - Provides protection to public and/or private property off riverfront
 - Maintains vehicular access to public and/or private property off riverfront
- Category B: at or below 39.5 feet river stage
 - Any riverfront property at risk of flooding not in Category A
- Category C: to 44 feet river stage
 - Properties not in A or B but needed to complete the 44-foot line of protection




Property Acquisition

Category	Eligible	Complete
Α	27 26	24
В	41 43	1
С	23	0
Total	91 92	25

www.cityofmoorhead.com

Search for "flood mitigation"





Remaining Projects

North Moorhead Project

Riverview Circle Levee & 40 Ave S Road Raise


Sanitary Lift Station #2

1st Ave N Levee/Floodwall

Stormwater Lift Stations

www.cityofmoorhead.com

Search for "flood mitigation"






North Moorhead Project Proposed Action: Award Phase 1 Bid







FEMA Accreditation (2012 FEMA Floodplain)

Area	# of Parcels	# of Structures	Date	
Horn Park	117	87	08-14-15	
Woodlawn Park	37	35	06-10-16	
Country Club	45	7	11-11-16	
50 th Ave S	55	0	05-17-19	
Brentwood	102	36	11-12-13	
Oakport West Levee Area	177	165	06-15-18	
Total	533	330		
Riverview/ River Oaks Circle	176	17	*	

^{*}Additional acquisition & construction needed





DNR Grant #	Amend #	Effective Date	Grant Amount	Required Local Match
	0	07-21-09	\$8,000,000	
	1	04-23-10	\$15,000,000	60.424.446
	2	11-15-10	\$3,000,000	\$8,124,146
	3	2-10-11	\$3,000,000	
B30914/3000000599	4	11-02-11	\$12,000,000	
	5	01-27-12	\$4,500,000	
	6	08-16-12	\$11,500,000	\$4,292,298
	7	09-20-13	\$7,000,000	
	8	10-03-14	\$7,200,000	
56371/3000031263	0	12-17-12	\$1,000,000	\$1,000,000
63810/3000039375	0	06-25-13	\$500,000	\$500,000
	0	09-05-17	\$300,000	\$300,000
30882/3000121702	1	04-11-18	\$383,000	\$383,000
	0	11-13-18	\$4,000,000	
149304/3000142690	1	04-12-19	\$2,000,000	\$0
	2	Pending	\$1,043,000	
		Total	\$80,426,000	\$14,599,444

Future Capacity (with funding available)

Year	Acquisitions & Projects	Capacity				
2020 - 2021	North Moorhead Project Phase 2 Category B Acquisitions Sanitary Lift Station #2 1st Ave N Levee/Floodwall Stormwater Lift Stations	\$6.0M \$8.5M \$2.0M \$2.0M \$4.0M	\$22.5M			
2022 - 2023	Category B Acquisitions Riverview Circle Levee/40 Ave S Road Raise & Category A Acquisition	\$7.0M \$3.5M	\$10.5M			
2024 - 2025	Category C Acquisitions	\$11.5M	\$11.5M			
	Total					



Flood Risk

- 8 of top 10 flood events within the last 30 years
- Flood magnitudes & frequencies changing



Historical Crests Crest Date (feet) 03-28-2009 40.84 04-18-1997 39.72 04-07-1897 39.10 04-09-2011 38.81 04-15-1969 37.34 04-05-2006 37.13 03-21-2010 36.99 04-14-2001 36.69 04-09-1989 35.39 04-08-2019 35.03



32.9

38.3

36.9

36.99

38.1

33.1

38.6

38.0

38.8

38.81

40.3

37.9

32.6

37.7

35.9

37.7

39.8

36.5

33.6

39.0

39.4

40.2

34.7

39.6

39.9

41.3

41.3

38.9

36.69

36.8

37.13

40.7

40.84

42.7

43.0

42.4

40.3

12

35.5

40.3

1.3

1.0

1.6

Historic Probabilistic Forecasts vs Actual Crest									
	Final Probabilistic Forecast								
Flood Year	90%	80%	70%	60%	50%	40%	30%	20%	10%
2001	31.6	32.8	33.3	33.6	34.0	34.2	34.8	35 1	36.6

2011 2013 2019 32.1

36.5

33.8

36.4

39.3

33.22

34.9

35.03

32.4

37.2

34.6

36.9

39.4

2006

2009

2010

Proposed Actions

- A. Resolution to Authorize Amendment #2 to Flood Damage Reduction Grant
- B. Award Bid: North Moorhead Project, Phase 1

